BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Soid Waste Management work in Ward No.08**
2	Estimate cost / Amount	Rs.100.00 Lakhs
3	Name of Contractor	M/s KRIDL
4	Amount of Contract	Rs.100.00 Lakhs
5	Agreement No	130/2017-18
6	No. and date under which the work order has been issued	130/2017-18 Dated: 05-03-2018
7	Time limit originally fixed for completion	11 Months
8	Date of application by the contractor for granting extension	5/3/2018
9	Date of receipt of application in the sub-division office	5/3/2018
10	Extension granted if any:	
	1. From	5/3/2018
	2. To	
11	Work carriedout by the contractor during the original period stipulated in contract	100% of the work completed
12	Work carriedout during the first period of extension	Completed
13	Work carriedout during and extension	Actual BOQ Quantity
14	Time now applied for	06-02-2019 to 30-12-2019
15	Date of recommending time limit applied	8 Months

16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	Completed
18	Probable time required for completion of remaining work	30-12-2019
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Whether the notice as per clause has been issued	Not Applicable since delay is department side
21	Report of Asst Executive Engineer	After Handling over site, M/s KRIDL started works for footing and levelling of area of proposed work. The resisdants of proposed area (Dry Waste Segeration Centre), Residents started protesting against the work. Hence delay in work.
22	Recommendation of Executive Engineer	As Proposed by AE & AEE

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ